



paradigm

Construction

PROJECT: CHS

DATE: Tuesday, March 31, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Mkain Painting

OF WORKERS: 2

ACTIVITIES:

They finished primer, ceilings, and some walls on the areas that are ready.

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 2

ACTIVITIES:

They rocked the inside of the elevator shaft.

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 3

ACTIVITIES:

They continued working on the conduit runs and rough in.

NOTES

Danny and I met Dawn and Seng on site to look at the paint colors on the wall. They approved.

INSPECTION REPORT

Rough frame, plumbing and electrical on wood framed area - passed