



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Thursday, March 31, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Steelco

OF WORKERS:

3

ACTIVITIES:

They continued working on secondary framing, still on schedule to complete secondary tomorrow. The back wall will be sheeted Monday and roof will be on by Wednesday.

SUB-CONTRACTOR: Phase 1

OF WORKERS:

2

ACTIVITIES:

They working on site grading and swales. Lime treatment is next Thursday and Friday will be followed with site concrete.