



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Monday, April 4, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Steelco

OF WORKERS:

3

ACTIVITIES:

They trimmed out the back wall and began sheeting. They got 15 feet of wall on. We were hoping too get the wall finished but by the time it was all ready the wind picked up and we had to stop.

SUB-CONTRACTOR: Raynor Drywall

OF WORKERS:

2

ACTIVITIES:

They began metal stud framing. Exterior and interior framing should be complete by the end of the week.

NOTES

Lime Treatment is Thursday / Friday

Scaffolding is Scheduled for Monday the 11th

We were set back a little by the wind but still hope to have the roof on by end of day Wednesday.