



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Monday, May 9, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Phase 1

OF WORKERS: 5

ACTIVITIES:

They demoed the sidewalk ramp on corner and poured back with dome and poured the concrete in the trash enclosure.

SUB-CONTRACTOR: Stanislaus plumbing

OF WORKERS: 1

ACTIVITIES:

He completed the over head water piping. They have one day left to set finish fixtures.

SUB-CONTRACTOR: Richter Fencing

OF WORKERS: 2

ACTIVITIES:

They continued working on the fence. They should be complete by mid next week.

SUB-CONTRACTOR: Nagel Landscaping

OF WORKERS: 3

ACTIVITIES:

They began running the 3" water line.

FIELD ISSUES

Kenyon plaster installed the foam around the top of the building over the weekend but held it up to top of wall when it should have been held down 4 inches for cap trim. They have to tear it all off and install new.