



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Friday, May 13, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Richter Fencing

OF WORKERS: 2

ACTIVITIES:

They set the gates. The 2 rolling gates will need to be completed after asphalt.

SUB-CONTRACTOR: Kenyon Plaster

OF WORKERS: 5

ACTIVITIES:

The completed the stucco finish coat. They will pull all the masking and clean up on Monday then pull down the scackolding down on Tuesday.

SUB-CONTRACTOR: Cassle Doors

OF WORKERS: 2

ACTIVITIES:

They continued working on the roll up doors. The 2 on the back of the building are complete. They will finish the 2 on the front Monday.

SUB-CONTRACTOR: Kain Painting

OF WORKERS: 2

ACTIVITIES:

They completed the interior painting.

SUB-CONTRACTOR: Phase 1

OF WORKERS: 2

ACTIVITIES:

They poured the concrete on the 2 water service backflow's