



# paradigm

## Construction

**PROJECT:** Keystone Pacific Warehouse

**DATE:** Monday, May 16, 2016

**REPORT BY:** Rick Buhl

### **MANPOWER DETAIL**

**SUB-CONTRACTOR:** Nagel Landscaping

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued working on the sprinkler line's.

**SUB-CONTRACTOR:** Layman Electric

**# OF WORKERS:** 2

**ACTIVITIES:**

They delivered all there material to the site. They will begin working tomorrow.

**SUB-CONTRACTOR:** Cassle Door

**# OF WORKERS:** 2

**ACTIVITIES:**

They completed the roll up doors. 3 of the slats were damaged. They ordered new and will replace as soon as they come in.

**SUB-CONTRACTOR:** Kenyon Plaster

**# OF WORKERS:** 2

**ACTIVITIES:**

They pulled all there masking cleaned up everything they needed to do off scaffolding so it can be removed tomorrow.

### **NOTES**

This week we will be working on;

Scaffolding will be removed and stucco debri will be cleaned up.

ab will be installed, compacted and tested.

We will begin finish electrical in side the building, set the main service and possibly pole lights.

Flooring in the office and restroom and Finish plumbing will be completed.

Casework will be installed.

Hvac will get satrted.

Man doors will be installed.

We will begin working on the debris interceptor.