



## **Work occurring in the next sixty days (Oct 25<sup>th</sup> to Dec 31<sup>st</sup>)**

- Foundations/footing/completed
- Sewer Building mains installed
- Underground Rough-In for MEP trades
- Slab poured in family entertainment area and moving along "horseshoe"
- Place slab along Goldleaf and Albemarle
- Relocate the dumpster pad
- Submittal process to continue through next few months
- Start steel erection for the "horseshoe"
- Finish insulation/panels for "big box"
- Start roof curb installation
- Metal Studs and sheathing starting
- Binder course in the remaining parking lots
- Installation of supports for basketball goals and curtain in "big box"