

JAYCEE PARK PROJECT SCHEDULE

ID	Task Mode	Task Name	Duration	Start	Finish	4th Quarter				1st Quarter			2nd Quarter			3rd Quarter
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	✦	Design (w HPARD review)	44 days	Fri 2/27/15	Wed 4/29/15		[Red bar]									
2	✦	Geotechnical	32 days	Thu 3/5/15	Fri 4/17/15		[Red bar]									
3	✦	Permitting	22 days	Wed 5/6/15	Thu 6/4/15				[Yellow bar]							
4	✦	JOC contractor proposal	33 days	Wed 5/6/15	Fri 6/19/15				[Yellow bar]							
5	✦	JOC work authorization GSD	25 days	Mon 6/22/15	Fri 7/24/15					[Yellow bar]						
6	✦	MUSCO lead time	66 days	Mon 7/27/15	Mon 10/26/15						[Blue bar]					
7	✦	Contractor site work	50 days	Tue 9/15/15	Mon 11/23/15							[Green bar]				
8	✦	Substantial Completion	1 day	Tue 12/1/15	Tue 12/1/15											

Project: Jaycee Project Schedule
Date: Tue 3/10/15

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			