

PROJECT: CHS**DATE:**

1/29/15

REPORT BY: Rick Buhl**MANPOWER DETAIL****SUB-CONTRACTOR:** Cisco Fire**# OF WORKERS:** 1**ACTIVITIES:**

They completed as far as they could go until ceilings are framed and mezzanine framing is complete.

SUB-CONTRACTOR: Litke Construction**# OF WORKERS:** 3**ACTIVITIES:**

They completed the framing for roof curbs and set the curbs. They will be back for elevator penthouse in about 4 or 5 weeks.

Roof curb framing inspection is scheduled for Monday.

SUB-CONTRACTOR: Hoffman insulation**# OF WORKERS:** 1**ACTIVITIES:**

Continued working on the scrim coat. That should be complete by Tuesday.

SUB-CONTRACTOR: Dehart HVAC**# OF WORKERS:** 2**ACTIVITIES:**

They finished the flex duct for AC5 and most of AC4 all the flex duct should be complete mid next week.

SUB-CONTRACTOR: Step Above Flooring**# OF WORKERS:** 2**ACTIVITIES:**

They laid out and tried to start grinding but couldn't get the equipment working correctly. We think the problem is with the power so we are getting a generator for tomorrow. Rough gring should take about 5 days.

SUB-CONTRACTOR:**# OF WORKERS:****ACTIVITIES:****SUB-CONTRACTOR:****# OF WORKERS:****ACTIVITIES:**