

**PROJECT:** CHS

**DATE:**

1/27/15

**REPORT BY:** Rick Buhl

**MANPOWER DETAIL**

**SUB-CONTRACTOR:** Cisco Fire

**# OF WORKERS:** 2

**ACTIVITIES:**

They continued working on the Drops for rooms and hallways.

**SUB-CONTRACTOR:** Litke construction

**# OF WORKERS:** 3

**ACTIVITIES:**

They completed the sub-framing and strated preparing for work on roof.

**SUB-CONTRACTOR:** Hoffman Insulation

**# OF WORKERS:** 1

**ACTIVITIES:**

He continued work on the skim coat.

**SUB-CONTRACTOR:** Brite Electric

**# OF WORKERS:** 1

**ACTIVITIES:**

He removed the spider box and hoked up a pig tail for the floor grinder.

**SUB-CONTRACTOR:** Ranor Drywall

**# OF WORKERS:**

**ACTIVITIES:**

They unloaded all the metal stud materal and found out the full hight material did not deliver.

**SUB-CONTRACTOR:**

**# OF WORKERS:**

**ACTIVITIES:**

**SUB-CONTRACTOR:**

**# OF WORKERS:**

**ACTIVITIES:**