



paradigm

Construction

PROJECT: CHS

DATE: Tuesday, February 3, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Hoffman Insulation

OF WORKERS: 1

ACTIVITIES:

Completed the scrim coat.

SUB-CONTRACTOR: Dehart HVAC

OF WORKERS: 2

ACTIVITIES:

They installed plenums and continued working on over head flex duct. They plan on having all flex duct and plenums installed by the end of the week.

SUB-CONTRACTOR: Dehart Plumbing

OF WORKERS: 2

ACTIVITIES:

They began trenching for underground. They will start waste piping tomorrow.

SUB-CONTRACTOR: Step Above Flooring

OF WORKERS: 2

ACTIVITIES:

They continued working on the patching and rough grinding. Rough grinding should be finished by Friday.

NOTES

Roofing around HVAC curbs is scheduled for tomorrow.

Arnold Cement is scheduled for Thursday to begin work on elevator pit and footings.

INSPECTION REPORT

Next inspection - Underground plumbing Friday