



paradigm

Construction

PROJECT: CHS

DATE: Friday, February 6, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Step Above Flooring

OF WORKERS: 2

ACTIVITIES:

They continued working on the rough grinding. We had planed on finishing today but after talking to Fred we decided to give everything another pass with a finer grit. That will take until mid next week

SUB-CONTRACTOR: Dehart Hvac

OF WORKERS: 2

ACTIVITIES:

They completed all the plenums and flex duct. Next week they will begin running the exposed hard pipe duct.

SUB-CONTRACTOR: Dehart Plumbing

OF WORKERS: 3

ACTIVITIES:

They ran all the water pipe they could and started laying out the gas lines. They will start on gas pipe Monday.

SUB-CONTRACTOR: Arnold Cement

OF WORKERS: 2

ACTIVITIES:

They started digging the footings by hand.

SUB-CONTRACTOR: Brite electric

OF WORKERS: 1

ACTIVITIES:

He continued running overhead conduite.

FIELD ISSUES

Bob met this morning to discuss how to handle the problem with the stairway. We thought we might be able to move the opening in the existing wall to other side of the stairway post. I brought it up in the meeting and the CHS team would like to see about heading off the openins to keep from moving the opening. Bob is looking into it.