



paradigm

Construction

PROJECT: CHS

DATE: Tuesday, February 10, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Arnold Cement

OF WORKERS: 5

ACTIVITIES:

They Set dowels in footings and plumbing trenches. They also set the hold downs and finished the rebar in the footings. They finished up about an hour early.

SUB-CONTRACTOR: Step Above Flooring

OF WORKERS: 2

ACTIVITIES:

They continued rough grinding and patching with 100 grit.

SUB-CONTRACTOR: Dehart HVAC

OF WORKERS: 2

ACTIVITIES:

They continued running the hard duct in the open areas.

SUB-CONTRACTOR: Dehart Plumbing

OF WORKERS: 2

ACTIVITIES:

They continued with the gas lines. They also wrapped all the underground pipes that will be in concrete.

SUB-CONTRACTOR: Brite electric

OF WORKERS: 1

ACTIVITIES:

He continued his hangers for all the overhead electrical.

NOTES

We are scheduled to begin metal stud framing tomorrow.

First concrete pour is tomorrow at 7:00am. We are going to pour all the plumbing trenches and the elevator pit floor.

Plumbers are complete as far as they can go until restrooms are ready for rough in.

Rough floor grinding will be as far as they can go by end of week.

FIELD ISSUES

We are still waiting on details for the staircase area. I exchanged emails with Greg pelton and he said they are working on and thought it would be ready today.

INSPECTION REPORT

Foundation inspection - Passed

Gas line pressure inspection - Passed