



paradigm

Construction

PROJECT: CHS

DATE: Monday, February 16, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 4

ACTIVITIES:

They continued Metal stud framing walls and ceilings.

SUB-CONTRACTOR: Brite electric

OF WORKERS: 4

ACTIVITIES:

They continued working on overhead conduit runs and started rough in on metal stud walls.

NOTES

Dehart HVAC is scheduled to start setting registers in framed offices tomorrow.

Dehart Plumbing is going to start rough in on Wednesday.

Rough floor grinding is complete. We will continue when the new concrete is cured in about 4 weeks.