



# paradigm

## Construction

PROJECT: CHS

DATE: Tuesday, February 17, 2015

REPORT BY: Rick Buhl

### MANPOWER DETAIL

SUB-CONTRACTOR: Ranor Drywall

# OF WORKERS: 3

#### ACTIVITIES:

They continued metal stud framing on the walls and ceilings.

SUB-CONTRACTOR: Brite electric

# OF WORKERS: 4

#### ACTIVITIES:

They continued working on rough in on walls and ceilings and overhead conduit.

SUB-CONTRACTOR: Dehart HVAC

# OF WORKERS: 1

#### ACTIVITIES:

He set the supply and return cans and connected flex duct in the hard lids that have been framed.

### NOTES

Bob sent a detail with a couple options on the door between the mail room and reception. CHS chose to go with a pocket door.