



# paradigm

## Construction

**PROJECT:** CHS

**DATE:** Friday, February 20, 2015

**REPORT BY:** Rick Buhl

### MANPOWER DETAIL

**SUB-CONTRACTOR:** Ranor Drywall

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued metal stud framing on the lobby area.

**SUB-CONTRACTOR:** Brite eletric

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued rough in electrical and data in the metal stud walls and ceilings.

**SUB-CONTRACTOR:** Dehart HVAC

**# OF WORKERS:** 2

**ACTIVITIES:**

They began running flex duct and setting cans in the offices on the north, and layed out stats.

**SUB-CONTRACTOR:** Dehart Plumbing

**# OF WORKERS:** 2

**ACTIVITIES:**

They finished rough in on everything that goes in the metal stud framed walls.

### NOTES

Wood Framing is scheduled to start on Tuesday.

### FIELD ISSUES

We are looking into splitting AC2 into 2 zones so the the finance office will be on its own stat. We are also looking into a remote stat for AC1 so we can move the stat outside the offices 108 through 114.