



paradigm

Construction

PROJECT: CHS

DATE

Thursday, February 19, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 4

ACTIVITIES:

They continued framing metal stud walls and ceilings. They completed the offices on north side began the entrance area.

SUB-CONTRACTOR: Brite electric

OF WORKERS: 3

ACTIVITIES:

They Continued working on electrical and data rough in on walls and ceilings.

SUB-CONTRACTOR: Dehart Plumbing

OF WORKERS: 3

ACTIVITIES:

They began rough in on the first floor restrooms, drinking fountains, and conference room.

SUB-CONTRACTOR: Dehart HVAC

OF WORKERS: 1

ACTIVITIES:

He vented the restroom fans through the roof and completed rough in on the south side of building.