



paradigm

Construction

PROJECT: CHS

DATE: Tuesday, February 24, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Kirk Larson

OF WORKERS: 2

ACTIVITIES:

They Received there material delivery all except manufactured trusses. They completed lay out and started wall framing.

SUB-CONTRACTOR: Brite electric

OF WORKERS: 3

ACTIVITIES:

They continued electrical and data rough in on the metal stud framed walls and ceilings.

SUB-CONTRACTOR: Dehart HVAC

OF WORKERS: 2

ACTIVITIES:

They continued rough in on the north offices and hung the spiral hard duct in the entrance area.

NOTES

We are scheduled to continue with concrete grinding tomorrow. That should continue through the end of next week.