



paradigm

Construction

PROJECT: CHS

DATE: Monday, March 9, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Kirk Larson

OF WORKERS: 2

ACTIVITIES:

They continued working on the wood framing for the second floor.

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 4

ACTIVITIES:

They continued working on the rough in on the metal stud framed areas.

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 3

ACTIVITIES:

They worked on the drywall on the offices south of the main street hallway.

SUB-CONTRACTOR: Step Above flooring

OF WORKERS: 2

ACTIVITIES:

They continued working on the polished concrete floors. They are complete with everything south of main street hallway and are working on the lobby area.

FIELD ISSUES

We had a meeting on site with Bob degrassie and all the subs impacted by the changes to the second floor plan. We came to the conclusion we need to match existing which requires changing the fire sprinkler, HVAC, and electrical, and plumbing.

INSPECTION REPORT

Insulation and Drywall inspection for everything south of the main street hallway - PASSED

