



# paradigm

## Construction

**PROJECT:** CHS

**DATE:** Tuesday, March 10, 2015

**REPORT BY:** Rick Buhl

### **MANPOWER DETAIL**

**SUB-CONTRACTOR:** Kirk Larson

**# OF WORKERS:** 2

**ACTIVITIES:**

They finished setting the rest of the manufactured trusses and a lot of the blocking. Plywood floor and And stairs should be complete by Friday.

**SUB-CONTRACTOR:** Ranor Drywall

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued working on the drywall. The completed the the back corned everything south of main street hall and east of hall 164.

**SUB-CONTRACTOR:** Brite Electric

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued working on rough in.

**SUB-CONTRACTOR:** Step above flooring

**# OF WORKERS:** 2

**ACTIVITIES:**

They continued working on the polished concrete floors.

**SUB-CONTRACTOR:** Cal west

**# OF WORKERS:** 2

**ACTIVITIES:**

They cut the concrete wall for the window in the IT department.

### **FIELD ISSUES**

Clearances are a little tight at the bottom of the stairs so Bob came out to take a look. He should have some details soon.