



paradigm

Construction

PROJECT: CHS

DATE:

Wednesday, March 11, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Kirk Larson

OF WORKERS: 2

ACTIVITIES:

They continued working on the wood framing. Most of the deck is down a nailed off the rest will be finished tomorrow and stairs will be complete by Friday.

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 3

ACTIVITIES:

They continued working on the electrical and data stub rough in on the metal stud framed walls.

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 2

ACTIVITIES:

They continued working on the drywall.

SUB-CONTRACTOR: Step Above Flooring

OF WORKERS: 2

ACTIVITIES:

They continued working on the polished concrete floors.

FIELD ISSUES

Bob sent us a detail on how to handle the clearance issues at the bottom of the stairs. We have to add a wall with a 12 inch return for the handrails.