



paradigm

Construction

PROJECT: CHS

DATE: Monday, March 16, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Kirk Larson

OF WORKERS: 2

ACTIVITIES:

They worked on the elevator penthouse and headed off the 4 openings between the new and existing second floors.

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 4

ACTIVITIES:

They had 2 people working on drywall and 2 started framing walls on the second floor.

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 3

ACTIVITIES:

They began rough in on the wood framed walls.

SUB-CONTRACTOR: Step above flooring

OF WORKERS: 3

ACTIVITIES:

They continued working on the polished concrete floors.