



paradigm

Construction

PROJECT: CHS

DATE: Friday, March 20, 2020

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 4

ACTIVITIES:

They had 2 guys working on tape and texture and 2 guys finished all the metal stud framing except a few spots where we have to move fire sprinklers.

SUB-CONTRACTOR: Dehart HVAC

OF WORKERS: 3

ACTIVITIES:

They started rough in on the wood framed walls.

SUB-CONTRACTOR: Dehart Plumbing

OF WORKERS: 2

ACTIVITIES:

They completed rough in on the wood framed walls.

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 3

ACTIVITIES:

They continued working on the electrical rough in and overhead conduit runs.

SUB-CONTRACTOR:

OF WORKERS:

ACTIVITIES:

SUB-CONTRACTOR:

OF WORKERS:

ACTIVITIES:

SUB-CONTRACTOR:

OF WORKERS:

ACTIVITIES:

NOTES

Contractors scheduled - who & when (upcoming schedule)

Inspection scheduled - when & what

Important conversation/phone call notes

Project/material delays

FIELD ISSUES

What is it? What is being/has been done? Expected resolution date?

INSPECTION REPORT

What inspection - corrections needed & when they are scheduled to be complete. Re-inspect date.