



# paradigm

## Construction

**PROJECT:** CHS

**DATE:** Friday, April 3, 2015

**REPORT BY:** Rick Buhl

### **MANPOWER DETAIL**

**SUB-CONTRACTOR:** Elevator Industries

**# OF WORKERS:** 2

**ACTIVITIES:**

They continued the construction of the Hoistway. They left early because a delivery they needed did not show up.

**SUB-CONTRACTOR:** Ranor Drywall

**# OF WORKERS:** 2

**ACTIVITIES:**

They continued working on the Drywall.

**SUB-CONTRACTOR:** Wiley Custom Fab

**# OF WORKERS:** 2

**ACTIVITIES:**

They set the beam for the folding partition in the main conference room.

**SUB-CONTRACTOR:** Brite Electric

**# OF WORKERS:** 3

**ACTIVITIES:**

They Began pulling wire from the sub panels to j boxes for counseling rooms and offices.

### **NOTES**

The track for the folding partition will be installed Tuesday.