



# paradigm

## Construction

PROJECT: CHS

DATE: Monday, April 13, 2015

REPORT BY: Rick Buhl

### MANPOWER DETAIL

SUB-CONTRACTOR: Elevator Industries

# OF WORKERS: 2

#### ACTIVITIES:

They continued working on the elevator. They are missing some seals that could cost us some time later this week if they don't get them but they are working on it.

SUB-CONTRACTOR: Brite Electric

# OF WORKERS: 3

#### ACTIVITIES:

They continued working on the surface mount lights and began adding the outlets we noticed were missing on Friday.

SUB-CONTRACTOR: M.Kain Painting

# OF WORKERS: 4

#### ACTIVITIES:

They got everything that was textured primed and will be painting tomorrow.

SUB-CONTRACTOR: Dehart HVAC

# OF WORKERS: 1

#### ACTIVITIES:

He finished finished the supply line that had to be moved do to the second floor changes.

SUB-CONTRACTOR: Ranor Drywall

# OF WORKERS: 1

#### ACTIVITIES:

He sanded the texture were it needed and started the skim coat on the second floor area.