



paradigm

Construction

PROJECT: CHS

DATE: Friday, April 17, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Kirk Larson

OF WORKERS: 2

ACTIVITIES:

They built the stairway and wall's around the stairway.

SUB-CONTRACTOR: Commercial Specialties

OF WORKERS: 4

ACTIVITIES:

They continued working on the T-bar grid.

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 3

ACTIVITIES:

They continued working on lights in the T-bar grid.

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 2

ACTIVITIES:

They finished sanding and touch up on all the walls that have not been textured.