



# paradigm

## Construction

**PROJECT:** CHS

**DATE:** Tuesday, April 21, 2015

**REPORT BY:** Rick Buhl

### **MANPOWER DETAIL**

**SUB-CONTRACTOR:** Elevator Industries

**# OF WORKERS:** 2

**ACTIVITIES:**

They continued working on the elevator They finished building the car and set the door motor.

**SUB-CONTRACTOR:** Brite electric

**# OF WORKERS:** 5

**ACTIVITIES:**

They pulled wires from the sub panel to the mech units on te roof and continued working on the finish work in painted offices.

**SUB-CONTRACTOR:** MyCom

**# OF WORKERS:** 3

**ACTIVITIES:**

They began working on the low loltage wires to offices 107 through 114.

**SUB-CONTRACTOR:** Ranor Drywall

**# OF WORKERS:** 4

**ACTIVITIES:**

2 guys completed the drywall on the stairs and did as much as they could on the inside of the hoistway but could not finish because the elevator guys. 2 guys started taping in the afternoon.