



paradigm

Construction

PROJECT: CHS

DATE: Wednesday, May 6, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 4

ACTIVITIES:

They continued working on lights.

SUB-CONTRACTOR: Dehart HVAC

OF WORKERS: 4

ACTIVITIES:

They finished all the registers, worked on the mini split units and the global shut down wires.

SUB-CONTRACTOR: Step Above Flooring

OF WORKERS: 3

ACTIVITIES:

They started working on the tile in the restrooms.

SUB-CONTRACTOR: Cisco Fire

OF WORKERS: 2

ACTIVITIES:

They adjusted sprinkler heads for T-bar tiles.