



# paradigm

## Construction

**PROJECT:** CHS

**DATE:** Thursday, May 7, 2015

**REPORT BY:** Rick Buhl

### **MANPOWER DETAIL**

**SUB-CONTRACTOR:** Brite Electric

**# OF WORKERS:** 4

**ACTIVITIES:**

They continued working on lights.

**SUB-CONTRACTOR:** Cisco Fire

**# OF WORKERS:** 2

**ACTIVITIES:**

They finished adjusting all the sprinkler heads for T-bar

**SUB-CONTRACTOR:** Step above flooring

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued working on restroom tile.

**SUB-CONTRACTOR:** MyCom

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued working on low voltage wires.

**SUB-CONTRACTOR:** Advanced Security Tech

**# OF WORKERS:** 1

**ACTIVITIES:**

He began installing the elevator fire alarm system.

**SUB-CONTRACTOR:** Archoustics West

**# OF WORKERS:** 1

**ACTIVITIES:**

He completed the install of the sound masking speakers.

### **INSPECTION REPORT**

T-bar grid and electrical inspection - Passed