



paradigm

Construction

PROJECT: CHS

DATE: Friday, May 8, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 4

ACTIVITIES:

They continued working on lights.

SUB-CONTRACTOR: K & K Door

OF WORKERS: 3

ACTIVITIES:

They began door and window frame install. They plan on working the weekend to complete.

SUB-CONTRACTOR: Step above flooring

OF WORKERS: 3

ACTIVITIES:

They continued working on restroom tile.

SUB-CONTRACTOR: MyCom

OF WORKERS: 3

ACTIVITIES:

They continued working on low voltage wires.

SUB-CONTRACTOR: Commercial Specialties

OF WORKERS: 2

ACTIVITIES:

They began setting T-bar tiles.