



paradigm

Construction

PROJECT: CHS

DATE: Tuesday, May 12, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Brite Electric

OF WORKERS: 2

ACTIVITIES:

They continued working on power for lighting.

SUB-CONTRACTOR: Ranor Drywall

OF WORKERS: 1

ACTIVITIES:

He taped and skimmed the patch areas in the hall for can lighting and the existing part of the second floor for electrical.

SUB-CONTRACTOR: Commercial Specialties

OF WORKERS: 2

ACTIVITIES:

They continued working on the T-bar Tiles.

SUB-CONTRACTOR: Step Above Flooring Tile

OF WORKERS: 3

ACTIVITIES:

One guy finished the tile on the second floor and the other two worked on grout.

SUB-CONTRACTOR: Step above flooring Carpet

OF WORKERS: 4

ACTIVITIES:

They continued working on carpet mainly counseling rooms.

SUB-CONTRACTOR: Advanced Security Technologies

OF WORKERS: 1

ACTIVITIES:

He worked on the elevator fire alarm system.

SUB-CONTRACTOR: Dons Mobile Glass

OF WORKERS: 1

ACTIVITIES:

He took measurements for the glass.