



# paradigm

## Construction

**PROJECT:** CHS

**DATE:** Monday, May 11, 2015

**REPORT BY:** Rick Buhl

### **MANPOWER DETAIL**

**SUB-CONTRACTOR:** Brite Electric

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued working on the lighting. All of the fixtures are up they are getting them wired up.

**SUB-CONTRACTOR:** Step Above Flooring Tile

**# OF WORKERS:** 2

**ACTIVITIES:**

They finished the last restroom on the first floor and started on the second floor restroom.

**SUB-CONTRACTOR:** Commercial Specialties

**# OF WORKERS:** 2

**ACTIVITIES:**

They continued working on the T-bar tiles.

**SUB-CONTRACTOR:** Step above Flooring Carpet

**# OF WORKERS:** 3

**ACTIVITIES:**

They began preping floors and installing carpet.