



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Wednesday, December 30, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Griffin Soil

OF WORKERS:

4

ACTIVITIES:

Lime treated the building pad.

INSPECTION REPORT

North American Technical Services - He took a sample of the soil after we mixed the lime for testing.
He will be back tomorrow for a compaction test.