



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Thursday, December 31, 2015

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Griffin Soil

OF WORKERS: 3

ACTIVITIES:

They compacted the first 18 inch lift and the final 6 inch lift.

SUB-CONTRACTOR: Phase 1

OF WORKERS: 1

ACTIVITIES:

He spread the top 6 inch final lift on the building pad after the first lift was compacted and inspected for compaction

INSPECTION REPORT

North American Technical Services - He tested the first 18 inch lift and the final 6 inch lift for compaction. It was between 90% and 94%