



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Thursday, January 7, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Phase 1 Construction

OF WORKERS:

5

ACTIVITIES:

They dug the footings and piers then began setting forms for the building slab.

FIELD ISSUES

We had rain Monday through Wednesday, Today was the first clear day this week. The site is muddy But the lime treated building pad is fine.