



# paradigm

## Construction

**PROJECT:** Keystone Pacific Warehouse

**DATE:** Friday, January 8, 2016

**REPORT BY:** Rick Buhl

### MANPOWER DETAIL

**SUB-CONTRACTOR:** Phase 1 Construction

**# OF WORKERS:**

5

### ACTIVITIES:

They completed setting the building slab forms.

### NOTES

The building pad is ready for underground. The Plumbers are scheduled to begin underground on Monday.