



# paradigm

## Construction

**PROJECT:** Keystone Pacific Warehouse

**DATE:** Monday, February 8, 2016

**REPORT BY:** Rick Buhl

### MANPOWER DETAIL

**SUB-CONTRACTOR:** Phase 1 Construction

**# OF WORKERS:**

6

### ACTIVITIES:

They continued working on rebar, forms for the inside of the curb, door and anchor bolt layout.  
We plan inspection tomorrow and concrete Wednesday.