



# paradigm

## Construction

**PROJECT:** Keystone Pacific Warehouse

**DATE:** Tuesday, February 9, 2016

**REPORT BY:** Rick Buhl

### MANPOWER DETAIL

**SUB-CONTRACTOR:** Phase 1 Construction

**# OF WORKERS:** 2

**ACTIVITIES:**

They finished up the rebar and cleaned up the footings for inspection.

**SUB-CONTRACTOR:** layman Electric

**# OF WORKERS:** 1

**ACTIVITIES:**

He installed the ufer ground in the footing.

### NOTES

We are ready for concrete but the supplier is booked tomorrow morning so we will pooring concrete Thursday and Friday.

### INSPECTION REPORT

foundation inspection which includes footings, piers, rebar, anchor bolts, and ufer ground - Passed