



# paradigm

## Construction

**PROJECT:** Keystone Pacific Warehouse

**DATE:** Wednesday, February 17, 2016

**REPORT BY:** Rick Buhl

### MANPOWER DETAIL

**SUB-CONTRACTOR:** Phase 1 Construction

**# OF WORKERS:**

5

### ACTIVITIES:

They finished up the water line and and storm drain pipes then began to backfill after the inspection.

### INSPECTION REPORT

The 2 inch water pipe and storm drain were inspected and we were givin the ok to backfill.