



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Tuesday, March 8, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Phase 1 Construction

OF WORKERS: 5

ACTIVITIES:

They completed the sewer connection in the street. We cold patched the street so we will have to pull that out to get the AB and AC completed.

SUB-CONTRACTOR: Layman Electric

OF WORKERS: 1

ACTIVITIES:

He dug the footings for the secondary from the main service to the transformer and the 2 pole lights.