



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Wednesday, March 30, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Steelco

OF WORKERS:

3

ACTIVITIES:

They completed main framing today. Secondary framing will be completed by Friday. The back wall will be sheeted Monday and roof will be completed by Wednesday.

SUB-CONTRACTOR: Phase 1

OF WORKERS:

3

ACTIVITIES:

They saw cut for the drive approaches, and worked on site grading. Lime treatment is scheduled for next Thursday the 7th which will take 2 days. We will begin site concrete after that.

FIELD ISSUES

The debris interceptor was approved by the city yesterday. It is a pre cast unit. We expect it will take about 3 weeks to get on site.

We will begin metal stud framing on Monday the 4th