

PROJECT: Keystone Pacific Warehouse	DATE: Monday, April 11, 2016
REPORT BY: Rick Buhl	

FIELD ISSUES

We had a lot of rain over the weekend. We will have to give it a couple days to let it dry up. This week we will have a compaction test on the lime treated area, Begin rough electric, fine grade the ac area, and set up scaffolding.