



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Friday, April 22, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Phase 1

OF WORKERS:

5

ACTIVITIES:

They poured concrete on the curb and gutter and the catch basins.

SUB-CONTRACTOR: Kenyon plaster

OF WORKERS:

4

ACTIVITIES:

They continued working on the plaster. They finished the 2 layers of paper and started on the wire.

NOTES

Next week we will be pouring the concrete on the north drive approach, completing lath and stucco scratch coat, interior plywood and drywall, drywall tape, and concrete footings on the trash enclosure.