



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Tuesday, April 26, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Phase 1

OF WORKERS:

4

ACTIVITIES:

They finished forms and rebar on the north drive approach it is ready for concrete tomorrow.
They also set the gate posts on the trash enclosure It is also ready for concrete.

SUB-CONTRACTOR: Kenyon Plaster

OF WORKERS:

4

ACTIVITIES:

They continued working on the lath. They finished nail off and the corner metal. It was inspected and passed.

NOTES

Concrete for the drive approach and trash enclosure is scheduled for tomorrow.

INSPECTION REPORT

The north drive approach was tested for inspection and inspected by the public works inspector. Both were good.

The lath and drywall nail were inspected both passed.