



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Tuesday, April 19, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Phase 1

OF WORKERS:

5

ACTIVITIES:

They completed forms on the curb and gutter on the back of the building it will be inspected tomorrow and concrete Thursday. They also started on the footings for the trash enclosure.

NOTES

Lath will begin on Thursday. It should be complete in 4 days.
The curb and gutter is scheduled for Thursday.
We will be making the connection to the storm drain tomorrow.
Top out plumbing will be complete tomorrow.