



# paradigm

## Construction

**PROJECT:** Keystone Pacific Warehouse

**DATE:** Wednesday, May 11, 2016

**REPORT BY:** Rick Buhl

### **MANPOWER DETAIL**

**SUB-CONTRACTOR:** Richter Fencing

**# OF WORKERS:** 2

**ACTIVITIES:**

They continued working on the fence. The fence should be complete tomorrow then they will start on the gates Friday.

**SUB-CONTRACTOR:** Nagle Landscaping

**# OF WORKERS:** 3

**ACTIVITIES:**

They continued working on the sprinkler lines.

**SUB-CONTRACTOR:** Kenyon Plaster

**# OF WORKERS:** 5

**ACTIVITIES:**

They removed all the foam of the building and installed new 4" down for cap trim per plan.