



paradigm

Construction

PROJECT: Keystone Pacific Warehouse

DATE: Thursday, May 12, 2016

REPORT BY: Rick Buhl

MANPOWER DETAIL

SUB-CONTRACTOR: Richter Fencing

OF WORKERS: 2

ACTIVITIES:

They completed the fencing with the exception of the returns to the CVS fence. They will work on gates tomorrow.

SUB-CONTRACTOR: Kenyon Plaster

OF WORKERS: 1

ACTIVITIES:

He did all the masking for the finish coat which will be completed tomorrow.

SUB-CONTRACTOR: Nagel Landscaping

OF WORKERS: 4

ACTIVITIES:

They continued working on the sprinkler lines.

SUB-CONTRACTOR: Cassle doors

OF WORKERS: 2

ACTIVITIES:

They started the roll up door install. They will complete on Monday.

SUB-CONTRACTOR: Kain Painting

OF WORKERS: 2

ACTIVITIES:

They started painting the interior. The interior painting will be complete tomorrow.