



4TH STREET REVITALIZATION WEEKLY PROJECT UPDATE **SEPTEMBER 27, 2017**

Wilson Construction Co. is 95% complete with the replacement of electric power poles on the east side of the street. One additional pole replacement may occur depending upon negotiations between PNM and the Village, and a few minor tasks remain on the original contract. Power outages may still be required to fully complete the work. All outages will be coordinated with businesses to occur after their respective business hours with advanced notifications of outages to be made by Wilson Construction Co. Due to coordination issues with phone and cable companies also attached to the poles, and the possible replacement of one additional pole, this phase of the project is now anticipated to be complete by early October.

Traffic control will be maintained as a single lane closure for north bound traffic with access maintained to all businesses until the PNM project is complete. A twenty-five mile per hour speed limit will be maintained in both directions from this point forward, and electronic speed boards have been located at either end of the project area.

The Village is in final selection for the construction phase to include brick and concrete sidewalks, crosswalks, landscaping, water features, street furniture, lighting, gateway structures, a sound system, on-street parking, subsurface drainage structures, new pavement, and a decorative center turn lane.

Please contact the Village with any questions or concerns.

María G. Rinaldi
Project Manager
505-344-6582/505-379-8982 cell
mrinaldi@losranchosnm.gov
info@losranchosnm.gov



**VILLAGE OF
LOS RANCHOS
DE ALBUQUERQUE**

**STAY UPDATED!
FIND US ONLINE**



**VILLAGE OF LOS
RANCHOS DE
ALBUQUERQUE**

6718 Rio Grande Blvd NW
Los Ranchos, NM 87107
losranchosnm.gov
(505) 344-6582