



Weekly Project Update – October 24th, 2018

4th street revitalization

Stay Updated. Find us online.



A Virtual Flythrough of the project is available for viewing and downloading to your website at www.losranchosnm.gov

For questions or concerns, please contact the Village of Los Ranchos at 505-344-6582 or at 6718 Rio Grande Blvd., NW

Construction Continues

Finishing Improvements on 4th Street and Side Streets

Construction crews are completing sections of on-street parking, as well as final improvements north of Pueblo Solano. Additionally, the two bus stops on the east side are nearing completion south of Tyler and north of Chamisal.

Side street improvements have begun with partial re-paving at the intersection of Enchanted Valley and removals for the widening of Schulte. Weather permitting, these improvements will be complete and improvements will begin on Tyler and Pueblo Solano by the end of the week.

We are finalizing the construction survey and schedule for the west side of 4th Street. The drainage reservoirs to serve the west side have all been moved to side streets. This will improve access in the construction zone and reduce the number of construction days for installation of the reservoirs. The construction phase of roadway improvements is in the 255th day of a 357 day contract with Bradbury Stamm.

María G. Rinaldi, Project Manager
505-344-6582/505-379-8982 cell mrinaldi@losranchosnm.gov / info@losranchosnm.gov



2018
4TH STREET PROJECT

VILLAGE OF LOS RANCHOS DE ALBUQUERQUE

The 4th Street Project Office at 338 Osuna is open to the public on Tuesdays from 9:00am-1:00pm, Wednesdays from 1-4:00pm, or by appointment.