



Weekly Project Update – January 9, 2019

4th street revitalization

Stay Updated. Find us online.



A Virtual Flythrough of the project is available for viewing and downloading to your website at www.losranchosnm.gov

For questions or concerns, please contact the Village of Los Ranchos at 505-344-6582 or at 6718 Rio Grande Blvd., NW

Construction Continues

Weather Delays and Preparation for West Side

Due to a weather delay, crews are now completing side street and miscellaneous paving. There has been a paving design improvement, adding concrete to the asphalt, for the north bound travel lane to increase the pavement life. The travel lane will be paved upon approval of the final design. Once all paving is complete, traffic control barricades will be minimized in the project area dependent upon on safety requirements.

The Village and our design consultants, Sites Southwest and Tierra West, are completing a constructability review with Bradbury Stamm for construction on the west side of 4th Street. The Village is taking this additional review time to improve construction progression, and to avoid underground conflicts encountered on the east side. Once this review is complete, a final construction schedule will be distributed.

The construction phase of roadway improvements is in the 337th day of a 357-day contract with Bradbury Stamm. The Village and Bradbury Stamm will be amending the contract to reflect a project ending date of August 2019.

María G. Rinaldi, Project Manager
505-344-6582/505-379-8982 cell



2018
4TH STREET PROJECT

VILLAGE OF LOS RANCHOS DE ALBUQUERQUE

The 4th Street Project Office at 338 Osuna is open to the public on Tuesdays from 9:00am-1:00pm, Wednesdays from 1-4:00pm, or by appointment.